

Aquarion Water Company
PFAS Sampling Results

Town/City: Danbury

Water System Name	Sample Location	Test Date	All Results Reported as parts per trillion (ppt)					TOTAL PFAS (5)	Current CT DPH Guideline	Other PFAS Tested PFBS
			PFOA	PFOS	PFHpA	PFHxS	PFNA			
Cedar Heights	Cedar Heights Wells, POE	Jul. 2019	9	10	4	5	ND	28	70	ND
	Cedar Heights Wells, POE	Feb. 2020	11	11	4	5	ND	31	70	3
	Cedar Heights Wells, POE	Aug. 2020	8	8	3	5	ND	24	70	4
	Cedar Heights Wells, POE	Oct. 2020	11	13	4	8	ND	36	70	6
	Cedar Heights Wells, POE	Feb. 2021	10	11	3	4	ND	28	70	4
	Cedar Heights Wells, POE	Jun. 2021	10	11	3	6	ND	30	70	4
	Cedar Heights Wells, POE	Aug. 2021	10	11	3	4	ND	28	70	5
	Cedars Well, POE	Jul. 2019	9	9	4	4	ND	26	70	ND
	Cedars Well, POE	Feb. 2020	12	10	3	5	ND	30	70	6
	Cedars Well, POE	Aug. 2020	8	7	2	4	ND	21	70	9
	Cedars Well, POE	Oct. 2020	9	9	2	3	ND	23	70	9
	Cedars Well, POE	Feb. 2021	9	9	2	4	ND	24	70	10
	Cedars Well, POE	Jun. 2021	10	10	3	4	ND	27	70	19
	Cedars Well, POE	Aug. 2021	11	13	4	3	ND	31	70	19
Hollandale Estates	Hollandale, Distribution Point	Jul. 2019	4	ND	ND	ND	ND	4	70	ND
Indian Springs	Indian Springs Well, POE	Jul. 2019	7	ND	3	ND	ND	10	70	ND
	Indian Springs Well, POE	Jun. 2021	8	6	2	3	ND	19	70	4
	Indian Springs Well, POE	Aug. 2021	6	4	ND	2	ND	12	70	3
Ken Oaks	Ken Oaks Drive, Distribution Point	Jul. 2019	3	ND	ND	ND	ND	3	70	ND
Pearce Manor	Pearce Manor, Distribution Point	Jul. 2019	4	ND	ND	ND	ND	4	70	ND
Rolling Ridge	Rolling Ridge, Distribution Point	Jul. 2019	4	ND	ND	ND	ND	4	70	ND

Definitions:

ND - Not Detected

POE - point of entry. Sample collected after treatment as water enters the distribution system, before the first customer.