

Aquarion Water Company
PFAS Sampling Results

Town/City: Greenwich

Water System Name	Sample Location	Test Date	All Results Reported as parts per trillion (ppt)					TOTAL PFAS (5)	Current CT DPH Guideline	Other PFAS Tested PFBS
			PFOA	PFOS	PFHpA	PFHxS	PFNA			
Greenwich	Putnam Reservoir, POE	Jun. 2019	6	ND	2	ND	ND	8	70	ND
	Putnam Reservoir, POE	Jun. 2021	4	ND	ND	ND	ND	4	70	ND
	Mianus Reservoir, POE	Jun. 2019	7	6	2	ND	ND	15	70	ND
	Mianus Reservoir, POE	Aug. 2019	6	ND	2	ND	ND	8	70	ND
	Mianus Reservoir, POE	Jun. 2021	4	3	ND	ND	ND	7	70	ND

Definitions:

ND - Not Detected

POE - point of entry. Sample collected after treatment as water enters the distribution system, before the first customer.